

Project Update



SEH NO. PINE0 1113189

Project Contacts

SEH - Project Representative

GRANT GLOE
763.898.6128 (Cell)
ggloe@sehinc.com

SEH - Project Manager

GREG ANDERSON, PE
3535 Vadnais Center Drive
St. Paul, MN 55110
612.720.5883 (Cell)
ganderson@sehinc.com

RL Larson Excavating, Inc.

CORY OSLIN
Project Foreman
2255 12th St. SE
St. Cloud, MN 56304
320.290.0965 (Cell)

RL Larson Excavating, Inc.

JEFF WIPPER
Project Superintendent
2255 12th St. SE
St. Cloud, MN 56304
320.980.2523 (Cell)
jeffwipper@gmail.com

City of Pine City

MAURY MONTBRIAND
Public Works Supervisor
1015 Hillside Ave SW
Pine City, MN 55063
612.390.4707 (Cell)

July 19, 2024 | Project Update No. 11

Project Schedule

- The road base has been finished on 2nd Avenue SW, 4th Avenue SW, and on 10th Street SW.
- Concrete aprons and concrete driveways have been paved on 2nd Avenue SW, 4th Avenue SW, and on 10th Street SW. Sidewalk has been paved on 2nd Avenue SW.
- Lawn restoration has been partially complete.

Next Week's Anticipated Work.

- Paving of the asphalt road base will be on **Monday, July 22. Please do not park your vehicle(s) on the unfinished sections 10th Street SW, 4th Avenue SW, or 2nd Avenue SW. Please leave adequate room from the unfinished edge of the road for the pavers to work (approximately 20 feet).**
- Cars will be able to drive over the base course at approximately 8 PM the evening it is paved.
- Driveway paving will follow the road paving. Please do not park in your driveways until approximately 8 PM the evening it is paved.
- Please do not turn your tires on any freshly paved surface if your vehicle is not in motion. If your vehicle is in motion, please avoid turning harshly.
- Lawn restoration will continue after road paving.

**We appreciate everyone's
patience during the Project**