

Project Update



SEH NO. PINE0 1113189

Project Contacts

SEH - Project Representative

GRANT GLOE
763.898.6128 (Cell)
ggloe@sehinc.com

SEH - Project Manager

GREG ANDERSON, PE
3535 Vadnais Center Drive
St. Paul, MN 55110
612.720.5882 (Cell)
ganderson@sehinc.com

RL Larson Excavating, Inc.

CORY OSLIN
Project Foreman
2255 12th St. SE
St. Cloud, MN 56304
320.290.0965 (Cell)

RL Larson Excavating, Inc.

JEFF WIPPER
Project Superintendent
2255 12th St. SE
St. Cloud, MN 56304
320.980.2523 (Cell)
jeffwipper@gmail.com

City of Pine City

MAURY MONTBRIAND
Public Works Supervisor
1015 Hillside Ave SW
Pine City, MN 55063
320.390.4707 (Cell)

May 7, 2024 | Project Update No. 2

Project Schedule

- The City's contractor, RL Larson, has installed the new sanitary sewer (the green pipe) and water mains (the blue pipe) in the block of 2nd Avenue SW between 9th and 10th Streets.
- They have also installed the new sanitary sewer and water mains in the block of 10th Street SW between 2nd Avenue SW and the river.
- NPL, Minnesota Energy Resources contractor, has begun installing new gas mains (the yellow pipe) along 10th Street SW. This work is anticipated to take 6-8 weeks. NPL and MERC will be coordinating disruptions in gas service directly with homeowners.

Next Week's Anticipated Work

- RL Larson will be installing the new sanitary sewer and water mains in 10th Street SW heading south from the intersection with 2nd Avenue SW towards 4th Avenue SW.
- The week of May 20th RL Larson plans to be replacing the water and sanitary sewer services to each house in 2nd Avenue SW.
- NPL anticipates gas service line replacements possibly starting the week of May 13th.

Street's Closed to thru Traffic - starting April 22

- 2nd Avenue SW between 9th Street SW and 10th Street SW
- 10th Street SW between 4th Avenue SW and 2nd Avenue SW
- These streets are open to individual residences in the evening and on weekends.

**We appreciate everyone's
patience during the Project**