

**10th Street SW Street Reconstruction
Pine City, Minnesota**

Project Update



SEH NO. PINE0 1113189

Project Contacts

SEH - Project Representative

GRANT GLOE
763.898.6128 (Cell)
ggloe@sehinc.com

SEH - Project Manager

GREG ANDERSON, PE
3535 Vadnais Center Drive
St. Paul, MN 55110
612.720.5882 (Cell)
ganderson@sehinc.com

RL Larson Excavating, Inc.

CORY OSLIN
Project Foreman
2255 12th St. SE
St. Cloud, MN 56304
320.290.0965 (Cell)

RL Larson Excavating, Inc.

JEFF WIPPER
Project Superintendent
2255 12th St. SE
St. Cloud, MN 56304
320.980.2523 (Cell)
jeffwipper@gmail.com

City of Pine City

MAURY MONTBRIAND
Public Works Supervisor
1015 Hillside Ave SW
Pine City, MN 55063
320.390.4707 (Cell)

June 7, 2024 | Project Update No. 5

Project Schedule

- The City's contractor, RL Larson, has installed the new water main (the blue pipe) in the block of 10th Street SW, south of 3rd Avenue SW and in the block of 4th Ave SW, west of 10th Street SW.
- Homes along the block of 10th Street SW from 4th Avenue SW to 6th Avenue SW have been put on temporary water.
- Homes along 10th Street SW, south of 6th Avenue SW will be put on temporary water starting June 10th.

Next Week's Anticipated Work

- RL Larson will be installing the new water mains in 10th Street SW heading south from the intersection with 5th Avenue SW towards 6th Avenue SW.
- RL Larson will be installing the new sanitary sewer in 10th Street SW heading south from the intersection with 4th Avenue SW towards 6th Avenue SW.
- RL will begin installing water and sanitary services to homes on 10th Street between 4th Avenue SW and 2nd Avenue SW and along 4th Ave between 10th Street SW and 11th Street SW.
- Homes will be taken off temporary water as their new services are installed.
- NPL, Minnesota Energy Resources contractor, will be completing gas service line replacements the next few weeks.

**We appreciate everyone's
patience during the Project**