

**10<sup>th</sup> Street SW Street Reconstruction  
Pine City, Minnesota**

# Project Update



SEH NO. PINE0 1113189

## Project Contacts

### SEH - Project Representative

GRANT GLOE  
763.898.6128 (Cell)  
[ggloe@sehinc.com](mailto:ggloe@sehinc.com)

### SEH - Project Manager

GREG ANDERSON, PE  
3535 Vadnais Center Drive  
St. Paul, MN 55110  
612.720.5882 (Cell)  
[ganderson@sehinc.com](mailto:ganderson@sehinc.com)

### RL Larson Excavating, Inc.

CORY OSLIN  
Project Foreman  
2255 12<sup>th</sup> St. SE  
St. Cloud, MN 56304  
320.290.0965 (Cell)

### RL Larson Excavating, Inc.

JEFF WIPPER  
Project Superintendent  
2255 12<sup>th</sup> St. SE  
St. Cloud, MN 56304  
320.980.2523 (Cell)  
[jeffwipper@gmail.com](mailto:jeffwipper@gmail.com)

### City of Pine City

MAURY MONTBRIAND  
Public Works Supervisor  
1015 Hillside Ave SW  
Pine City, MN 55063  
320.390.4707 (Cell)

June 14, 2024 | Project Update No. 6

## Project Schedule

- The City's contractor, RL Larson, has installed the new water main (the blue pipe) in 10<sup>th</sup> Street SW between 4<sup>th</sup> Avenue SW and 6<sup>th</sup> Avenue SW
- Homes along the block of 10<sup>th</sup> Street SW from 2<sup>nd</sup> Avenue SW to 5<sup>th</sup> Avenue SW have had water and sanitary services installed.
- Homes along 10<sup>th</sup> Street SW, south of 6<sup>th</sup> Avenue SW will be put on temporary water starting June 17<sup>th</sup>.
- NPL, Minnesota Energy Resources contractor, has completed gas main installation and gas service line replacements.

## Next Week's Anticipated Work

- RL Larson will be installing the new water mains and sanitary sewer in 10<sup>th</sup> Street SW heading south from the intersection with 6<sup>th</sup> Avenue SW towards 7<sup>th</sup> Avenue SW.
- RL will begin installing water and sanitary services to homes on 10<sup>th</sup> Street between 5<sup>th</sup> Avenue SW and 6<sup>th</sup> Avenue SW.
- RL will be installing storm sewer from 2<sup>nd</sup> Avenue SW to 5<sup>th</sup> Avenue SW.
- Homes will be taken off temporary water as their new services are installed.

**We appreciate everyone's  
patience during the Project**