

# Project Update



SEH NO. PINE0 1113189

## Project Contacts

### SEH - Project Representative

GRANT GLOE  
763.898.6128 (Cell)  
[ggloe@sehinc.com](mailto:ggloe@sehinc.com)

### SEH - Project Manager

GREG ANDERSON, PE  
3535 Vadnais Center Drive  
St. Paul, MN 55110  
612.720.5882 (Cell)  
[ganderson@sehinc.com](mailto:ganderson@sehinc.com)

### RL Larson Excavating, Inc.

CORY OSLIN  
Project Foreman  
2255 12<sup>th</sup> St. SE  
St. Cloud, MN 56304  
320.290.0965 (Cell)

### RL Larson Excavating, Inc.

JEFF WIPPER  
Project Superintendent  
2255 12<sup>th</sup> St. SE  
St. Cloud, MN 56304  
320.980.2523 (Cell)  
[jeffwipper@gmail.com](mailto:jeffwipper@gmail.com)

### City of Pine City

MAURY MONTBRIAND  
Public Works Supervisor  
1015 Hillside Ave SW  
Pine City, MN 55063  
320.390.4707 (Cell)

June 21, 2024 | Project Update No. 7

## Project Schedule

- The City's contractor, RL Larson, has installed the new water main (the blue pipe) and sanitary main (the green pipe) in 10<sup>th</sup> Street SW between 6<sup>th</sup> Avenue SW and 7<sup>th</sup> Avenue SW.
- The installation of new sanitary main and water main is now complete. Homes between 5<sup>th</sup> Avenue SW and 7<sup>th</sup> Avenue SW will still need to have their water and sanitary services installed in their yard.
- RL has installed new storm sewer (concrete pipe) in 10<sup>th</sup> Street SW between 2<sup>nd</sup> Avenue SW and 4<sup>th</sup> Avenue SW.
- Homes along the block of 10<sup>th</sup> Street SW from 4<sup>th</sup> Avenue SW to 5<sup>th</sup> Avenue SW have had water and sanitary services installed.
- Homes along 10<sup>th</sup> Street SW between 6<sup>th</sup> Avenue SW and 7<sup>th</sup> Avenue SW have been put on temporary water.

## Next Week's Anticipated Work.

- RL Larson will begin installing water and sanitary services to homes on 10<sup>th</sup> Street between 5<sup>th</sup> Avenue SW and 7<sup>th</sup> Avenue SW.
- RL will be installing storm sewer from 4<sup>th</sup> Avenue SW to 5<sup>th</sup> Avenue SW.
- Homes will be taken off temporary water as their new services are installed.
- RL will begin shaping the road subgrade along 10<sup>th</sup> Street.

**We appreciate everyone's  
patience during the Project**