

Project Update



SEH NO. PINE0 1113189

Project Contacts

SEH - Project Representative
GRANT GLOE
763.898.6128 (Cell)
ggloe@sehinc.com

SEH - Project Manager
GREG ANDERSON, PE
3535 Vadnais Center Drive
St. Paul, MN 55110
612.720.5883 (Cell)
ganderson@sehinc.com

RL Larson Excavating, Inc.
CORY OSLIN
Project Foreman
2255 12th St. SE
St. Cloud, MN 56304
320.290.0965 (Cell)

RL Larson Excavating, Inc.
JEFF WIPPER
Project Superintendent
2255 12th St. SE
St. Cloud, MN 56304
320.980.2523 (Cell)
jeffwipper@gmail.com

City of Pine City
MAURY MONTBRIAND
Public Works Supervisor
1015 Hillside Ave SW
Pine City, MN 55063
612.390.4707 (Cell)

June 28, 2024 | Project Update No. 8

Engineer's Note:

- **Two project contact numbers were incorrect** on previous newsletters. This has been **rectified on this week's newsletter**. The contact numbers on the **resident contact sheet are still correct**. Apologies to anyone who had difficulty reaching a project contact due to this discrepancy.

Project Schedule

- Homes along 10th Avenue SW between 5th Avenue SW and 7th Avenue SW have had their water and sanitary services installed.
- All water and sewer services are now installed. All homes are now on city water.
- RL has installed new storm sewer (concrete pipe) in 10th Street SW between 4th Avenue SW and 6th Avenue SW.
- All storm sewer has now been installed. This concludes work on the underground utilities.
- RL Larson has begun construction on the roadway along 10th Street SW.

Next Week's Anticipated Work.

- RL Larson will continue constructing the roadway along 10th Street SW.
- Curb and gutter will be installed sometime after July 4th. Residents will be unable to access their driveway for one week after the curb is installed, but will be able to park in the street in front of their home.

**We appreciate everyone's
patience during the Project**